# Re: Testing, Consulting Contracts-Dirigent

**From** Dejan Todorovic <dejan.todorovic@dirigent-acoustics.co.rs>
**To** 于杨 <fresh_0123@126.com>
**Date** 2024-10-16 12:43
**Priority** Normal

Dear YuYang,

Thank you for your email. We communicate with DOT on a daily base. We are adopting our plans according to the on-site situation. At the moment, loudspeakers are not mounted in Naumovićevo and Lovćenac, and DOT is installing the central equipment in Bačka Topola and Žednik.

You have good information. So far, the adjustments to the PA were made in Stepanovićevo, Kisač, and Zmajevo. The configuration of loudspeakers and system settings in Vrbas were also checked and updated, and we repeated the measurements. We already performed the initial measurements in Vrbas on September 5th.

After DOT implemented changes, we performed system settings and STIPA measurements in Stepanovićevo, Kisač, Zmajevo and Vrbas. The results comply with the standard.

We are preparing the reports for those four stations. We will finalise them tomorrow by the end of business day. In the meantime, we are also working on project documentation and implementing the models, calculations and system setups. The electronic version of the project documentation will be issued by October 25th.

I am "pushing" DOT to finalise the next three stations according to our instructions (Bačka Topola, Lovćenac and Žednik) by Friday so we can perform the measurements this week. We are working on the solutions for Subotica and Novi Sad and will issue the proposal for the adjustments by Friday.

At the moment, our plan for the next activities is as follows:
1. Final instructions to DOT for Lovćenac and Žednik are issued.
2. Today, we will issue the final instructions to DOT for Bačka Topola.
3. By Friday, the 18th, we will issue the final instructions to DOT for Naumovićevo, Subotica and Novi Sad.
4. By Friday, the 18th, we will perform the final system setup and measurements in Lovćenac and Žednik.
5. By Sunday, the 20th, we will perform the final system setup and measurements in Bačka Topola.
6. By Tuesday, the 22nd, we will perform the final system setup and measurement in Naumovićevo and Subotica.
7. By Wednesday, the 23rd, we will perform the final system setup and measurements in Novi Sad.
8. By Thursday, the 24th we will issue the final measurement reports.
9. By Friday, the 25th, we will issue the final documentation in PDF.

The plan will be adjusted according to the situation on-site, if necessary.

Best regards,

Dejan Todorović
Managing Director

DIRIGENT acoustics LLC
audio•acoustics•noise control

HQ: Mažuranićeva 29/9,
11010 Belgrade, Serbia
Office: Science Technology Park Belgrade
11060 Belgrade, Serbia
Phone: +381 11 43 50 222
Mobile: +381 63 278 841

www.dirigent.acoustics.solutions

> On 16. 10. 2024., at 10:42, 于杨 <fresh_0123@126.com> wrote:
>
> Dear Dejan
> We found that DOT has already made adjustments to the PA systems of Stepanovicevo, Kisac, Zmajevo, and is now doing so in Lovcenac and Backa Topla. Could you please send me a general adjustment plan and future test plan? Nobo certification agency needs us to submit it.
> Best regards
> YuYang CRSC
>
> ---- Replied Message ----
>
> From Dejan Todorovic<dejan.todorovic@dirigent-acoustics.co.rs>

Date 10/11/2024 12:15
To 于杨<fresh_0123@126.com>
Cc dgtdejan@gmail.com<dgtdejan@gmail.com>
Subject Re: Testing, Consulting Contracts-Dirigent

Best regards,